

From: <Trombadore.Claire@epa.gov>
To: <RRacca@dtsc.ca.gov>
Date: 12/7/2006 4:33 PM
Subject: Fw: DRO expedited ROD schedule
Attachments: DRO ROD Schedules.doc

CC: <dward@dtsc.ca.gov>, <Chesnutt.John@epamail.epa.gov>
 Hi Roman - EPA thinks it would be a good idea to arrive at next Wednesday's meeting with an FFA schedule that the BCT can agree upon for DRO. About a month ago John expedited schedule (about 9 months) for DRO together and sent it to Dan via email - I have attached a copy of this email and schedule below. I wanted to make sure that you saw it as well. In the meantime, Gail developed a 16 month schedule for Tom Lederle that was shared with Kathleen via email just prior to the DRO meeting:

- Jan 07 -- Army initiates production of RI/FS
- Mar 07 -- Army issues Draft RI/FS
- May 07 -- Agency comments due
- Jun 07 -- Army issues Draft Final RI/FS and begins Proposed Plan and ROD production
- July 07 -- Agency comments on DF RI/FS due
- Aug 07 -- Army issues Final RI/FS and Draft Proposed Plan
- Sep 07 -- Agency comments due on Draft Proposed Plan
- Oct 07 -- Army issues final proposed plan and initiates public comment period
- Nov 07 -- Public Comment period ends; Agencies begin review of Draft ROD
- Jan 08 -- Agency comments due on Draft ROD
- Feb 08 -- Army issues Draft Final ROD
- Mar 08 -- Agency Comments due on DF ROD
- April 08 -- Army issues Final ROD for signature
- May 08 -- Signature process complete.

I have spoken to Gail on the phone today about trying to tighten up her proposed schedule to get it to 12 months or less with work beginning in Jan 07 (will include an initial scoping meeting during which the BCT works together to come up with a TOC for the RI/FS etc.). So Gail and Dave Eisen are working on a tighter schedule and will send it out probably tomorrow for us to look at. Most importantly I wanted you to see that in all proposed schedules regulatory review times are proposed to be shortened sometimes significantly. Want to make sure that you are on board with doing our utmost to complete the DRO ROD by the end of 2007. Let's talk on Monday 12/11 if possible - I think Dave is going to propose 11 AM - and try to finalize a schedule we can hand out next Wed. I will also call you this afternoon to discuss this in person. Thanks

Roman! -Claire
 ----- Forwarded by Claire Trombadore/R9/USEPA/US on 12/07/2006 04:14 PM -----

John
 Chesnutt/R9/USEP
 A/US To
 DWard@dtsc.ca.gov
 11/08/2006 03:29 PM cc
 Subject

DRO expedited ROD schedule

Dan, Kathleen and Rick spoke today about DRO and a call we had with Mr. Ray Clark, former Asst. Sec of Army from SMART Team days. We're still pushing for a ROD somewhere in the process -- either now or at least before residential habitation. I drafted the attached expedited schedule to ROD. Haven't shared with any outside parties yet. Keith simply mentioned to Ray that we could do a ROD by late next year if we (Army, all of us) started now. OR, we could do it simultaneously with scan/lift/scan, but that Ray would also need to put pressure on the Army to get going. Please keep internally for now. I can explain more over the phone.

John

(See attached file: DRO ROD Schedules.doc)

John Chesnutt
Chief, DoD and Pacific Islands Section
Superfund Federal Facility and Site Cleanup Branch
U.S EPA Region 9
415-972-3005

