



REPLY TO
ATTENTION OF

DEPARTMENT OF THE ARMY
FORT ORD OFFICE, ARMY BASE REALIGNMENT AND CLOSURE
P.O. BOX 5004, BUILDING #4463 GIGLING ROAD
MONTEREY, CALIFORNIA 93944-5004

OCT 01 2004

Fort Ord BRAC Office


Mr. Anthony J. Landis, P.E.
Chief of Operations, Office of Military Facilities
California Environmental Protection Agency
Department of Toxic Substances Control
8800 Cal Center Drive
Sacramento, CA 95826-3200

Dear Mr. Landis:

Enclosed for your information is the approved schedule for submitting primary documents under the Fort Ord Federal Facility Agreement related to the Track 2 Munitions Response Remedial Investigation/Feasibility Study.

A copy of this Track 2 schedule is also being provided to Mr. Roman Racca of the Department of Toxic Substances Control and to Ms. Claire Trombadore of the U.S. Environmental Protection Agency, Region IX. Please feel free to contact me if you have any questions.

Sincerely,


Gail Youngblood
BRAC Environmental Coordinator

Enclosure

Track 2, Former Fort Ord

Deliverable/Event	Current Deadlines	Deadline Revision Rationale
Track 2		
Draft Final OE Remedial Investigation/Feasibility Study Workplan	5/00	
Comments Due	6/00	
Draft OE Sampling and Analysis Plan	9/01	
Comments Due	10/01	
Draft Final OE Sampling and Analysis Plan	12/01	
Comments Due	1/02	
Draft Track 2 Remedial Investigation/Feasibility Study Report Parker Flats	11/04 (8/04)	Additional time required to incorporate data review for potential buried items
Comments Due	1/05 (10/04)	“
Draft Track 2 Remedial Investigation/Feasibility Study Report MRS-13B	12/04	A separate package addressing MRS-13B was added
Comments Due	2/05	Agency request for 60-day review
Draft Final Track 2 Remedial Investigation/Feasibility Study Report	3/05 (11/04)	Reflects changes above
Comments Due	4/05 (12/04)	“
Draft Track 2 Proposed Plan	4/05 (12/04)	“
Comments Due	5/05 (1/05)	“
Draft Final Track 2 Proposed Plan	5/05 (1/05)	“
Comments Due	6/05 (2/05)	“
Public Comment Period	7/05 (4/05)	“
Draft Track 2 ROD	8/05 (5/05)	“
Comments Due	9/05 (6/05)	“
Draft Final Track 2 ROD	10/05 (7/05)	“
Comments Due	11/05 (8/05)	“
Final Track 2 ROD Signed	12/05 (8/05)	“